



Recent Status of J-PARC Neutrino Beamline

Tetsuro Sekiguchi
IPNS, KEK




Contents



- **Introduction**
- **Overview of Horn Replacement Work**
- **Operation results after horn upgrade**
- **Summary**



Neutrino Facility






Secondary Beamline



Target Station (TS)

Decay Volume (DV)

Beam Dump (BD)




Target

- Target Station (target and horns inside He vessel)
- Decay volume
- Beam dump



Target Station



- 3 horns / a baffle are placed inside He vessel
- Apparatus on the beam-line highly irradiated after beam.
- Handled by remote-controlled crane.





Contents



- **Introduction**
- **Overview of Horn Replacement Work**
- **Operation results after horn upgrade**
- **Summary**



Acceptable Beam Power



- **Acceptance of each component for high power beam**
 - **Target**
 - Mechanical: **0.75MW**
 - Cooling: **0.75MW**
 - **Horn**
 - Cooling for conductors: **1.85MW**
 - Cooling for striplines: **0.4MW**
 - Hydrogen production: **0.3MW**
 - Power supply: **0.4Hz, 250kA**
 - **He vessel, Decay Volume & Beam Dump**
 - Cooling: **4MW(HV&DV), 3MW(BD)**
 - **Facility**
 - Water disposal: **0.5MW**
 - Radio-active air: **0.5MW**

These components limit
the beam power



Acceptable Beam Power




- **Acceptance of each component for high power beam**

- **Target**

- Mechanical: **0.75MW**
- Cooling: **0.75MW**

- **Horn**

- Cooling for conductors: **1.85MW**
- Cooling for striplines: **0.4MW**
- Hydrogen production: **0.3MW**
- Power supply: **0.4Hz, 250kA**



**Necessity for upgraded
horn system**

- **He vessel, Decay Volume & Beam Dump**

- Cooling: **4MW(HV&DV), 3MW(BD)**

- **Facility**

- Water disposal: **0.5MW**
- Radio-active air: **0.5MW**



Acceptable Beam Power



- **Acceptance of each component for high power beam**


- **Target**

- Mechanical: **0.75MW**
- Cooling: **0.75MW**

Oyama-san' talk.

- **Horn**

- Cooling for conductors: **1.85MW**
- Cooling for striplines: **0.4MW**
- Hydrogen production: **0.3MW**
- Power supply: **0.4Hz, 250kA**



Covered by my talk.



**Necessity for upgraded
horn system**

- **He vessel, Decay Volume & Beam Dump**

- Cooling: **4MW(HV&DV), 3MW(BD)**

- **Facility**

- Water disposal: **0.5MW**
- Radio-active air: **0.5MW**


Oyama-san' talk.



Horn Replacement Work



- **Highly radioactive after several year running**
 - **~150mSv/h** for horn1 (6.7×10^{20} POT exposure after 1 year cooling)
- **Remote handling is a key for horn replacement work.**





Horn Replacement Work




- Replacement of horns was successfully done with remote handling.
 - Remote handling for T2K horns were established.



20th, July, 2014



5th Open Meeting for Hyper-Kamiokande Project, Vancouver






Contents



- **Introduction**
- **Overview of Horn Replacement Work**
- **Operation results after horn upgrade**
- **Summary**



Operation History






- Stable operation at **230kW**
 - **1.2×10^{14} ppp**: world record of extracted protons/pulse for synchrotron
- Accumulated POT so far: **7.39×10^{20}**
 - **0.51×10^{20}** in **anti-neutrino** mode operation.



Highlight in T2K Run5



- **Horn operation with inverse polarity successfully done.**
 - Horn polarity change scheme was established.
 - No significant difference in horn current and magnetic field between normal and reverse modes.
 - Very stable operation during Run5 period.






Highlight in T2K Run5




- Physics run with anti-neutrino mode for three weeks.
 - 0.51×10^{20} POT accumulated in **anti-neutrino** mode.
 - Very stable beamline operation was achieved.

First event @ SK in anti- ν mode



First anti- ν event @ND280 in anti- ν mode





Acceptable Beam Power



- **Acceptance of each component for high power beam**

- **Target**

- Mechanical: **0.75MW**
- Cooling: **0.75MW**

- **Horn**

- Cooling for conductors: **1.85MW**
- Cooling for striplines: **0.4MW**
- Hydrogen production: **0.3MW**
- Power supply: **0.4Hz, 250kA**

These components limit
the beam power

- **He vessel, Decay Volume & Beam Dump**

- Cooling: **4MW(HV&DV), 3MW(BD)**

- **Facility**


- Water disposal: **0.5MW**
- Radio-active air: **0.5MW**



Stripline Cooling



- **Heat load at striplines**
 - Non-negligible heat load: **beam heating + Joule heating**
 - Stripline duct covers striplines + **forced helium flow**
- **Problem at old horns**
 - **Large amount of He gas leaked at stripline remote joints**
 - No effective cooling expected.
 - only natural convection assumed.
 - Beam power is limited to **400kW**.
 - **Stripline ducts were drastically improved.**
 - **No leak around stripline joints.**
 - He cooling should be improved.






Stripline Cooling



- Actual He flow rate was measured with new horns.
 - 16m³/min with current setup
 - Not enough for 750kW → 26m³/min is needed.
- If we add another helium compressor,
 - Flow rate will be 34m³/min. → **~1MW is acceptable.**
 - Dual compressors should be setup before upgrade to 750kW.
 - A spare compressor exists → installation and plumbing needed.





Acceptable Beam Power



- **Acceptance of each component for high power beam**

- **Target**

- Mechanical: **0.75MW**
- Cooling: **0.75MW**

- **Horn**

- Cooling for conductors: **1.85MW**
- Cooling for striplines: **0.4MW**
- Hydrogen production: **0.3MW**
- Power supply: **0.4Hz, 250kA**

These components limit the beam power

- **He vessel, Decay Volume & Beam Dump**

- Cooling: **4MW(HV&DV), 3MW(BD)**

- **Facility**


- Water disposal: **0.5MW**
- Radio-active air: **0.5MW**



Hydrogen Production in Horn



- H_2 production by water radiolysis ($2\text{H}_2\text{O} \rightarrow 2\text{H}_2 + \text{O}_2$)
 - H_2 production rate: **40L/day (0.7%/day) @750kW**
 - H_2 must be removed. \rightarrow **H_2 recombination** ($2\text{H}_2 + \text{O}_2 \rightarrow 2\text{H}_2\text{O}$)






Hydrogen Production in Horn



- **Problem before horn replacement**
 - No forced He circulation inside horns
 - H_2 density after 1week 220kW beam.
 - 1.6% in horns (produced~1.5%) \rightarrow No H_2 removal.
 - 1.0% in tank \rightarrow recomb. doesn't proceed due to a lack of O_2 .







Hydrogen Production in Horn



- **Forced circulation** **inside** horns
 - Small H_2 density with rich O_2
 - Recombination doesn't proceed due to a lack of O_2 .
 - Low O_2 density due to larger O_2 solubility than H_2 .
 - Need some countermeasures for reliable operation.



Gas chromatography measurement



Acceptable beam power ~0.75MW



Acceptable Beam Power



- **Acceptance of each component for high power beam**

- **Target**

- Mechanical: **0.75MW**
- Cooling: **0.75MW**

- **Horn**

- Cooling for conductors: **1.85MW**
- Cooling for striplines: **0.4MW**
- Hydrogen production: **0.3MW**
- Power supply: **0.4Hz, 250kA**

These components limit the beam power

- **He vessel, Decay Volume & Beam Dump**

- Cooling: **4MW(HV&DV), 3MW(BD)**

- **Facility**

- Water disposal: **0.5MW**
- Radio-active air: **0.5MW**




Horn Power Supply



@ 250 kA, 0.4Hz

@ 320 kA, 1Hz





- **New power supply production for 1Hz operation,**
 - Designed for **320kA** operation
 - **Energy recovery** (~50% of stored energy recycled)
 - Low input load
 - One horn is operated with a power supply
 - Low impedance striplines are also developed
- **Production was completed and already delivered.**



Power Supply Commissioning



- **One of new power supplies was used in Run5.**
 - 250kA operation
 - **No problem due to PS** happened at all during whole period.
 - **Current stability** originated from PS was within **0.1%** (of 250kA).
- **Three power supply operation for 1Hz**
 - Need 2 or 3 new compact transformers. (space is very tight)





Acceptable Beam Power



- **Acceptance of each component for high power beam**
 - **Target**
 - Mechanical: **0.75MW**
 - Cooling: **0.75MW**
 - **Horn**
 - Cooling for conductors: **1.85MW**
 - Cooling for striplines: **0.4MW** → **~1MW** (with dual comp.)
 - Hydrogen production: **0.3MW** → **~0.75MW** (but need modification)
 - Power supply: **0.4Hz, 250kA** → **1Hz, 320kA** (with new trans.)
 - **He vessel, Decay Volume & Beam Dump**
 - Cooling: **4MW**(HV&DV), **3MW**(BD)
 - **Facility**
 - Water disposal: **0.5MW**
 - Radio-active air: **0.5MW**



Summary



- All three old horns were **replaced with the upgraded horns** during a long shutdown between Run4 and Run5.
- **Very stable beam operation during Run5.**
 - **7.39×10^{20}** POT so far
 - **0.51×10^{20}** POT with **anti-neutrino** mode.
- **Acceptable beam power is updated after new horn installation.**
 - Some components can be improved but some additional works should be needed.



Supplementary Slides






Neutrino Beamline



- **Conventional neutrino beam**



- **Designed for T2K experiment**


- High intensity beam

- **750kW** proton beam (30 GeV, 3.3×10^{14} protons/pulse)




- **Off-axis** beam ($2 \sim 2.5^\circ$)

- **Narrow band beam** ~ 0.6 GeV

- 1st oscillation maximum



$\pi^+ \rightarrow \mu^+ + \nu_\mu$ decay






Target



26mm ϕ x 910mm


Graphite

IG-430U





Ti-6Al-4V
(0.3mmT)

He-gas cooling




CFX analyses

• 9Nm³/min
(v=200m/s)



30GeV-750kW (~20kW heat load) CFX

Conductivity 140→20W/mK(rad. damage)



- Remote maintenance


$\Delta T \sim 200K$ $\sim 7MPa$ (Tensile strength 37MPa)



Magnetic Horns



- **Aluminum alloy conductor (A6061-T6)**
 - Double cylinder (inner: t3mm, outer: t10mm)
 - Tensile strength: 310MPa → 95MPa after 5×10^8 cycle
 - 25MPa allowable stress (taking into account corrosion)
 - Safety factor ~ 2
- **320kA pulsed current (rated)**
 - 2.1 T (max.) toroidal field
 - 2~3ms pulse width
 - 0.4Hz rep. rate → 1 Hz for 750kW
- **Water cooled**
 - Total heat load: 25kJ @ 750kW
 - 15kJ (beam) + 10kJ (Joule)
 - Spraying water to inner conductor







Decay Volume & Beam Dump



- **Decay Volume**
 - 100m-long
 - Water cooled iron walls → 4MW
 - 2~2.5° OA angle for SK and HK
- **Beam Dump**
 - Graphite core
 - Water cooled → 3MW



Designed for multi-MW beam since no access is possible after beam operation due to irradiation